

STACK EMISSION MONITORING & ANALYSIS DATA BASE
(April'2018 to September'2018)
Stack Physical Parameters

Existing Plant		
Stack connected to	Height from GL (m)	Internal dia at sampling point (m)
DEG	58	3.16
Hot oil Heater	69	1.9
Boiler/Incinerator	88	1.7
PX oxidation off gas (PX - Paraxylene)	21.85	2.2
Vent gas scrubber -I (Scrubbing of Process off) gas from	18.35	1.6
Vent gas scrubber -II (PTA Storage Scrubber)	15.15	2.1

Expansion Plant		
Stack connected to	Height from GL (m)	Internal dia at sampling point (m)
Hot oil Heater	30	1.4
DEG & Incinerator	70	2.2
Off Gas Combustion Unit	30	

Note:

- Stack emissions are monitored wrt to PM, CO, SO₂, NO₂. However as per the Air & Water Consent to operate only PM & CO are to be monitored. Hydrocarbon monitoring done on quarterly basis in DEG & Hot oil heater stacks.
- As there is no PM, SO₂ & NO₂ from Process emission (PX off gas, Vent gas scrubber- I & II, off gas combustion unit) so these parameters are not measured from these stacks.
- Incinerator emission is through Boiler stack ie Boiler & Incinerator stack is common in the existing plant.
- Boiler not running during normal operation. It is operated only during start up & shut down of the Plant.
- Stack sampling from Hot Oil Heater, DEG, Incinerator in the Existing & Expansion Plant are conducted by third party, whereas for vent gas scrubber I,II, PX Off Gas stack, off gas combustion emission sampling is conducted in-house.

ANALYSIS RESULTS

Month -April'2018

S No.	Parameter	Existing Plant					Expansion Plant			
		Hot oil heater	DEG	Incinerator	PX off gas Stack	Vent gas scrubber-I	Vent gas scrubber-II	Hot Oil Heater	DEG & Incinerator	Off Gas Combustion
1	PM (mg/Nm ³)	93.0	stop**	stop*	0.10	Not venting	Not venting	32	Standby	-
2	CO (% v/v)	<0.2						<0.2		-
3	SO ₂ (mg/Nm ³)	521.6						559.3		-
4	NO ₂ (mg/NM ³)	169.5						197.9		-

S No.	Parameter	Existing Plant			Expansion Plant	
		Hot oil heater	DEG	Incinerator	Hot Oil Heater	DEG & Incinerator
1	NMHC (ppm)	<0.1	stop**	stop	Not done	stop

ANALYSIS RESULTS

Month -May'2018

S No.	Parameter	Existing Plant					Expansion Plant			
		Hot oil heater	DEG	Incinerator	PX off gas Stack	Vent gas scrubber-I	Vent gas scrubber-II	Hot Oil Heater	DEG & Incinerator	Off Gas Combustion
1	PM (mg/Nm3)	76.0	stop**	stop*		Not venting	Not venting	31	Standby	-
2	CO (% v/v)	<0.2			0.10			<0.2		-
3	SO ₂ (mg/Nm3)	434.2						523		-
4	NO ₂ (mg/Nm3)	172.6						193.3		-

WBPCB SAMPLING:

S No.	Parameter	Existing Plant			Expansion Plant	
		Hot oil heater	DEG	Incinerator	Hot Oil Heater	DEG & Incinerator
1	PM (mg/Nm3)	4.67	stop**	stop	0.64	stop

ANALYSIS RESULTS

Month -June'2018

S No.	Parameter	Existing Plant					Expansion Plant			
		Hot oil heater	DEG	Incinerator	PX off gas Stack	Vent gas scrubber-I	Vent gas scrubber-II	Hot Oil Heater	DEG & Incinerator	Off Gas Combustion
1	PM (mg/Nm3)	76.2	stop**	stop*		Not venting	Not venting	24.5	standby	-
2	CO (% v/v)	<0.2			0.10			<0.2		-
3	SO ₂ (mg/Nm3)	563.7						489.9		-
4	NO ₂ (mg/Nm3)	177.5						152.8		-

ANALYSIS RESULTS

Month - July'2018

S No.	Parameter	Existing Plant					Expansion Plant			
		Hot oil heater	DEG	Incinerator	PX off gas Stack	Vent gas scrubber-I	Vent gas scrubber-II	Hot Oil Heater	DEG & Incinerator	Off Gas Combustion
1	PM (mg/Nm3)	95.0	stop**	stop*		Not venting	Not venting	38	standby	-
2	CO (% v/v)	<0.2			0.11			<0.2		-
3	SO ₂ (mg/Nm3)	516.9						398.2		-
4	NO ₂ (mg/Nm3)	282.6						197.7		-

S No.	Parameter	Existing Plant			Expansion Plant	
		Hot oil heater	DEG	Incinerator	Hot Oil Heater	DEG & Incinerator
1	NMHC (ppm)	<0.1	stop**	-	<0.1	standby

ANALYSIS RESULTS

Month - August'2018

S No.	Parameter	Existing Plant					Expansion Plant			
		Hot oil heater	DEG	Incinerator	PX off gas Stack	Vent gas scrubber-I	Vent gas scrubber-II	Hot Oil Heater	DEG & Incinerator	Off Gas Combustion
1	PM (mg/Nm3)	81.0	stop**	stop*	0.09	Not venting	Not venting	51	standby	-
2	CO (% v/v)	<0.2						<0.2		-
3	SO ₂ (mg/Nm3)	505.5						477.5		-
4	NO ₂ (mg/Nm3)	143.8						139.9		-

WBPCB SAMPLING:

S No.	Parameter	Existing Plant			Expansion Plant	
		Hot oil heater	DEG	Incinerator	Hot Oil Heater	DEG & Incinerator
1	PM (mg/Nm3)	22.17	stop**	stop*	18.66	standby

ANALYSIS RESULTS

Month -September'2018

S No.	Parameter	Existing Plant					Expansion Plant			
		Hot oil heater	DEG	Incinerator	PX off gas Stack	Vent gas scrubber-I	Vent gas scrubber-II	Hot Oil Heater	DEG & Incinerator	Off Gas Combustion
1	PM (mg/Nm3)	86.0	stop**	stop*	0.14	Not venting	Not venting	34.0	standby	-
2	CO (% v/v)	<0.2						<0.2		-
3	SO ₂ (mg/Nm3)	477.5						542.2		-
4	NO ₂ (mg/Nm3)	134.9						224.3		-

* Co processing activity is on process with M/S Ambuja Cement Ltd.(ACL)and M/S Orisha Cement Ltd (Dalmia) as per CPCB approval
3rd pary Laboratory Vendor's NABL / MOEFCC approval copies as Annexure-1a

** April'2015 onwards we are using Grid power